# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the Work | Comprehenssive development in ward No.13 |
| 2 | Sanctioned Estimate No. and date | BBMP/EE/DD/TS/203/18-19 Dated: 06.03.2019 |
| 3 | Head of Account which is chargeable | 013-19-000008 |
| 4 | Instrument Order No. and date | EE/DD/WO/ 3828 /18-19 dated: 07.03.2019 |
| 5 | Name of Contractor | M/s KRIDL |
| 6 a | Time Stipulated for Completion of Work | 120 days |
| b | Delay in Execution of Work | — |
| 7 | Measurement recorded in | MB No. 5676/2016-17 Page No. 567566-569 |
| 8 | Check Measurement of the Asst | —— |
| 9 | Name of the office/official in charge of the work | AEE Shettyhalli Sub Division. |
| 10 | a) Asst. Eng/Junior Engineer | V.R. Krishnappa, AE |
| | b) Asst. Executive Engineer | Jayalingappa .B.L, AEE |

| Sanctioned Estimated Amount | Amount Claims as per actually Vide as per bills | Excess | Savings |
|---|---|---|---|
| Rs. 98.00 Lakhs | Rs. 10,91,559.20 | - | 99114 = 00 |

8609301 + 1091585 = 9700886 = 00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner